

RTE. 106 & Prospect Street Reconstruction Schedule & General Sequence of Operations

Week of September 19th:

1. Box cut road widening, strip loam in sidewalk areas
2. Reclaim roadway
3. Cut road to subgrade
4. Remove & cap hydrant
5. Install electrical conduit
6. Install road & driveway base courses
7. Install signal foundations
8. Relocate hedge

Week of September 26th:

1. Install granite curb
2. Prep & pour sidewalks
3. Install asphalt berm
4. Loam & seed
5. Mill road transition aprons
6. Trim Trees

Week of October 3rd:

1. Pave road & drive top course
2. Install signal loops
3. Stripe road
4. Install signage
5. Clean-up & demobilize

Please note multiple operations will be occurring at the same time. One lane of traffic will be maintained. The operation sequence is subject to change. Do to the normally long lead time for signalization product, it is anticipated that the signals and mast arms will not be installed and made operational until the month of December. Any and all questions about the work should be directed to the Town of Easton Highway Department.

(508) 230-0800.