



---

## Scheduled Construction Activities for the Week of March 2, 2020

During the week of March 2, 2020, C. Naughton Corp is tentatively scheduled to perform the following construction activities:

- Gravity sewer main installation will continue within the Five Corners intersection proceeding north on Depot Street and progress toward the intersection with Bay Road on Monday, March 2, 2020. This work will take place overnight beginning at 8:00PM and concluding by 6:00AM on Friday, March 6, 2020. **Traffic will flow in all directions around the work zone. Access to all businesses will be maintained throughout construction operations.**
- Masonry crews will be working within manhole structures on Foundry Street between the hours of 9:00AM and 3:00PM. This work involves service trucks and small crews set up in isolated areas in the eastbound lane on Foundry Street. **Traffic in both directions will be maintained by an alternating pattern around work zones using the westbound lane on Foundry Street. Brief and intermittent delays should be expected in both directions on Foundry Street.**
- Construction operations will continue at the pump station site located at 564 Foundry Street throughout the week.

The contractor will continue working throughout the winter months on the pump station installation and depending on weather conditions may perform some limited excavation within the roadway on side streets. The remaining roadway work (Bay Road, Depot Street, Foundry Street east of Five Corners) will resume in the spring.



## Twenty-Four Hours A Day, Seven Days A Week



Our Team is available to you twenty-four hours a day, seven days a week. Should you have any questions or concerns about this project, you may email us at [fivecorners@easton.ma.us](mailto:fivecorners@easton.ma.us) or call us at **(888) 527-6797**.

FiveCornersSewer.com