



Scheduled Construction Activities for the Week of May 25, 2020

During the week of May 25, 2020, C. Naughton Corp is tentatively scheduled to perform the following construction activities:

- **The installation of all sewer and water lines has been substantially completed.**
- Miscellaneous construction activities will be underway along Foundry Street between the Five Corners intersection and Robert Drive, South Street, and Poquanticut Avenue in advance of paving operations scheduled to begin the week of June 1, 2020.
- **Traffic Notice:** Beginning the week of June 1, 2020, permanent paving and roadway reconstruction will begin on Foundry Street between the Five Corners intersection and Robert Drive, as well as on both branches of South Street. **The Foundry Street detour will be reactivated at that time and will remain in effect for several weeks while this work is performed. Eastbound traffic will be detoured down Highland Street. Westbound traffic will be maintained on Foundry Street.**
- Construction activities will be ongoing at the pump station site located at 564 Foundry Street.
- **No work is scheduled for Monday, May 25, 2020 in observance of the Memorial Day holiday.**
- Permanent paving of Bay Road, Depot Street, and the portion of Foundry Street east of Bay Road, along with the final surface course of paving on all roads impacted by the project is tentatively scheduled to take place in September/October.

Hours of Operation

- Construction activities are scheduled to take place Monday through Friday between the hours of 7:00AM and 5:00PM.



Twenty-Four Hours A Day, Seven Days A Week



Our Team is available to you twenty-four hours a day, seven days a week. Should you have any questions or concerns about construction, you may email the project team at fivecorners@easton.ma.us or call **(888) 527-6797**.

FiveCornersSewer.com