



Five Corners Sewer Construction Project: Phase II Foundry Street Construction Activity Update

Work on Foundry Street between Robert Drive and the Five Corners has been completed and the detour has been deactivated. The temporary signals at Bay Road and Highland Street and Foundry Street and Highland Street will remain active until the entire project is completed next year. It is anticipated that the detour will be reactivated for a period of time next construction season to accommodate final paving operations.

The contractor will continue working throughout the winter months on the pump station installation and depending on weather conditions may perform some limited excavation within the roadway on side streets. The remaining roadway work (Bay Road, Depot Street, Foundry Street east of Five Corners) will resume in the spring. No work is currently planned until the week of January 6, 2020.



Twenty-Four Hours A Day, Seven Days A Week

Our Team is available to you twenty-four hours a day, seven



days a week. Should you have any questions or concerns about this project, you may email us at fivecorners@easton.ma.us or call us at **(888) 527-6797**.

FiveCornersSewer.com