



Scheduled Construction Activities for the Week of March 30, 2020

During the week of March 30, 2020, C. Naughton Corp is tentatively scheduled to perform the following construction activities:

- Gravity sewer main installation will continue on Bay Road to the north of the Five Corners intersection. The previously implemented traffic plan for this work will remain in effect. It is anticipated that main line installation will be completed by mid-week barring no unforeseen conditions. Upon completion of the main line installation, construction crews will begin to install gravity sewer service laterals.
 - **Traffic Note for Bay Road Work Zone:** *During working hours, no through-traffic will be permitted through the work zone. Local residents on Bay Road between Cross Street and Depot Street will have continuous access, but depending on the specific address and location of the crew and equipment, some residents may be required to access properties from either the Depot Street end or from the Cross Street / Beaver Dam Road end of Bay Road. **Similarly, residents on Lancelot Lane, Guinevere Road, King Arthur Road, Merlin Drive, and Talcott Road will have continuous access from the Cross Street end of Bay Road or by way of Beaver Dam Road.***
- Gravity sewer main installation will be underway on Foundry Street to the east of the Five Corners intersection. **Construction activities will impact traffic in both directions during working hours.**
 - **Traffic Note for Foundry Street Work Zone:** *Brief delays are to be expected, and traffic patterns may shift daily depending upon the location of the crew and equipment. **Access will be maintained for all local residents and all businesses within the area.** Motorists should proceed with caution, and follow signage and the direction of the police detail officers through the work zone. **To avoid potential delays, motorists should consider taking an alternate route by traveling on Prospect Street to access Foundry Street to the east of the Five Corners intersection, or by approaching the Five Corners intersection at a westbound direction from the east.***

- In isolated areas along Foundry Street to the west of the Five Corners intersection, crews will perform follow-up work on previously installed sewer mains. Miscellaneous clean-up work and restoration efforts will also be underway. **Traffic will flow in both directions in an alternating pattern around work zones. Brief delays are to be expected.**
- Pump station construction operations and material processing will be ongoing at the pump station site located at 564 Foundry Street.



Construction Schedule Update

- Continuous overnight work is complete for the foreseeable future. There may be isolated construction operations performed during the overnight hours again, however there is no scheduled work at this time.
- Remaining sewer pipe installation is anticipated to be completed by early to mid-May.
- Construction activities on Bay Road north of the Five Corners intersection are anticipated to be completed in early to mid-April.
- Construction activities on Foundry Street to the east of the Five Corners intersection are expected to be completed by late April.
- Construction activities on Bay Road to the south of the Five Corners intersection will begin upon the completion of work on Foundry Street to the east. The duration of construction activities on this segment of Bay Road are anticipated to last three to four weeks from start to completion.
- It is anticipated that roadway reconstruction and final paving operations will begin on Foundry Street to the west of the Five Corners intersection in late May or early June. Restoration of wetland areas and impacted shoulder areas along all roads will be ongoing throughout the spring.
- The pump station building is scheduled for delivery in mid-April. Completion of the pump station assembly and associated testing is

tentatively on track for acceptance by mid-summer.

Hours of Operation

- Construction activities are scheduled to take place Monday through Friday between the hours of 7:00AM and 5:00PM.
-

Twenty-Four Hours A Day, Seven Days A Week



Our Team is available to you twenty-four hours a day, seven days a week. Should you have any questions or concerns about this project, you may email us at fivecorners@easton.ma.us or call us at **(888) 527-6797**.

FiveCornersSewer.com